

SPEED POST

**DELHI URBAN SHELTER IMPROVEMENT BOARD
GOVERNMENT OF NCT OF DELHI
OFFICE OF THE EXECUTIVE ENGINEER C-11
RANA PRATAP BAGH, DELHI – 110 007**

No. D-274/EE C-11/DUSIB/2014

Dt: -09/05/2014

To,

✓ M/S Supreme Infrastructures India Limited.
903-905, Tower B, 9th Floor
Millennium Plaza Sector 27
Gurgaon-122002

Name of Work: - Construction of 7400 (G+4) five storeyed houses under JNNURM for slum dwellers at pocket-II, Bhalaswa, Jahangir Puri.

Sub Head : Construction of 3400 Nos (G+4) Five Storeyed EWS Houses i.e Building work including internal water supply, sanitary, installation, Internal Electrification & external roads paths, water supply, drainage, parks, boundary wall and sewerage for STP complete.

Agreement No: - 06/EECD-III/DUSIB/2012-13 dt. 04.08.2012

Sir,

This is in reference for the grant of extension of time as per your revised schedule submitted to this office for above mentioned work. The date of completion of the work was 02.02.2014 as stipulated in the agreement.

Provisional extension of time for completion of the above mentioned work is granted up to 31.12.2014 including the re-scheduling of mile stones twice by 52 & 47 days without prejudice to the right of the Government to recover liquidated damages in accordance with the clause 2 of the said agreement, provided that notwithstanding the extension hereby granted, time is and shall still continue to be the essence of the said agreement.

Ex. Engineer C-11

9/5/14